

Medina County Building Department



Christopher Randles, **Building Official**
Ph: (330)-722-9221
Ken Neumeyer, **RBO**
Ph. (330)-764-8282

Permit Center
791 W. Smith Rd.
Medina, Ohio 44256

Main: (330)-722-9220
Fax: (330)-764-8204
Web: <http://building.medinaco.org>

AFFIDAVIT OF FUEL GAS LINE TESTING

DATE PERFORMED:

COMPANY NAME:

COMPANY ADDRESS:

PROJECT ADDRESS:

G2415.17 Testing of piping. Before any system of piping is put in service or concealed, it shall be tested to ensure that it is gas tight. Testing, inspection and purging of piping systems shall comply with Section G2417.

G2417.4.1 Test Pressure. The test pressure to be used shall be not less than one and one-half times the proposed maximum working pressure, but not less than 3 psig (20 kPa gauge), irrespective of design pressure. Where the test pressure exceeds 125 psig (862 kPa gauge), the test pressure shall not exceed a value that produces a hoop stress in the piping greater than 50 percent of the specified minimum yield strength of the pipe.

G2417.4.2 Test duration. The test duration shall not be less than 10 minutes.

Test pressure: PSIG

Duration Min: Minutes

PRINTED NAME OF TESTER:

SIGNATURE:

***Please e-mail to: lferguson@medinaco.org